

	شركة جى سى بى لمواسير الزهر المرن	Work Test Certificate QC-01-F-26	تاريخ التعديل : ---/--/--	
	نظام إدارة الجودة		إصدار/مراجعة : 0 - 3	
	ISO 9001:2015		تاريخ الإصدار : 20/11/2024	

Work Test Certificate

شهادة اختبار

This Certificate certify that the Centrifugally cast(Spun) Ductile Iron pipes (suitable for socket & spigot push on joint as detailed below) have been manufactured and tested by our factory in accordance with the specification EN 545 and all the test results were satisfactory.

TEST CERTIFICATE NO.	TC-2026-902
DATE	16/09/2026
Customer Name	Cairo Water
Order No.	JOB-22
Project Name	East Line

Material Details : Ductile Iron Pipes as per details given below

Size: DN (mm)	Class	Total Length (m)	QTY	Notes
DN600	K9	6.0	1	Direct Epoxy finish

Chemical Analysis

DN (mm)	C	Si	Cu	Cr	S	Mn	CE	Mg	
600	3.00: 4.20	1.8: 2.8	Max. 0.08	Max. 0.05	Max. 0.015	0.15: 0.45	3.9: 4.35	0.030: 0.070	Specification

Inspection Results

a) Visual appearance	100% visually checked and found satisfactory.
b) Dimensions	External diameter, wall thickness, ovality and straightness have been checked & found comply with specification.
c) Mechanical Properties	The test results are found conforming to EN 545 and results from our internal records is given below.

DN (mm)	Tensile Strength (Kg/mm2)		Elongation (%)		Notes
	Sample Results	Standard	Sample Results	Standard	
600		Min. : 42.8 (Kgf/mm2)		Min. :10%	

d) Hydro-static Test	100% pipes have been tested at (53 bar from DN100 to DN300, 41 bar from DN350 to DN600 and 35 bar from DN700 to DN800) and found no leakage or any kind defects.
e) Inside Lining	The DI pipes have been internally lined with cement mortar and thickness of lining and bore dia was checked and found conforming to ISO 4179.
f) External Coating	The DI pipes have been externally coated directly with Epoxy.
g) Marking	Marking of the pipes is as per the specification & Customer Requirements.

Quality Assurance Manager / مدير ضمان الجودة

Quality Director / مدير الجودة

.....

.....